ದಿನಾಂಕ:- 05/05/2015

ರವರಿಗೆ,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:- ಟೆಂಡರ್ ಸಂಖ್ಯೆ:08/2014–15, ದಿನಾಂಕ:28.01.2015ರ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸುವ ಬಗ್ಗೆ.

****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಶ್ರೀ. ಮಧಸೂದನ್. ಆರ್. ಗುತ್ತಿಗೆದಾರರಾದ ಆದ ನಾನು ತಮ್ಮ ಕಛೇರಿಯ ಟೆಂಡರ್ ಪ್ರಕಟಣೆ ಸಂಖ್ಯೆ:No.EE/BTP/BBMP/E-MT/250/ 2014-15, Date:28.01.2015, ಇಂಡೆಂಟ್ ಸಂಖ್ಯೆ:16492 ಭಾಗವಹಿಸಿರುತ್ತೇನೆ.

Engaging Tractor and Labour for removal of over burden earth and other debris in Ward.No.08, Kodigehalli Sub Division ಕಾಮಗಾರಿಯು ಈಗಾಗಲೇ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ನನಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ, ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನನಗೆ ಕಾಲಾವದಿಯನ್ನು ನೀಡಲು ಕೋರಿಕೊಳ್ಳುತ್ತೇನೆ.

(ಮಧಸೂದನ್. ಆರ್.)
ಗುತ್ತಿಗೆದಾರರು

EXTENSION OF TIME PROPOSAL

1	Name of work	Expg tractor & labour for Removal of over burden from Quarry & other details is vide No. 8.
2	Amount of Work Portion	Rs. 10.00 lakhs
3	Estimated Cost	Rs. 10.00 lakhs
4	Name of contractor	Madhusudhan. R.
5	Agreement No.	250/2014-15; 28.1.15.
6	No. and date under which work order issued	250/2014-15; 28.1.15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i) "	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil.
12	Work carried out during 1st extension	Nil -
13	Work carried out during 2nd extension	Nil -
14	Time now applied for	60 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	100%.
18	Probable time required for completion of remaining work	100%.
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil.
20	Whether notice as per clause of contract has been issued.	-NA.
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92